

المقاول	وكاله التعمير و المشاريع	الاستشاري
شركة طرق الرياض للمقاولات	الاداره العامه للتنفيذ و الاشراف	مكتب رمك للاستشارات الهندسية
تقديم جديد ☒	اداره تنفيذ الطرق	
اعادة تقديم ☐	مشروع تلال الغروب	
	استمارة طلب تسليم رقم	الاعمال المساحيه و الترابيه

اسم الحي : الامير فواز

رقم المخطط : ROAD 03

رقم الشارع : BLOCK10

اسلام الطبقة : TOP SUB GRADE

الى محطة رقم : ١٦١,٠٠٠+

من محطة رقم : ٠٠٠+

اعمال اخرى : ☐

التاريخ : / /



مهندس الموقع : ☐ المصاح ☐ المراقب ☐ توقيع المهندس المشرف :

ملاحظات :

ملاحظات المراقبة : ☒ جاهز

☐ غير جاهز

نتيجة تدقيق المساحة :

من المحطة :

الى المحطة :

مرفقات : ☐ اخطي

☐ القطاع العرضي

☐ القطاع الطولي

☒ متطابق

☐ غير متطابق

التاريخ : / /

التوقيع :

ملاحظات :

من محطة :

الى محطة :

التاريخ : / /

توقيع المساح :

نتيجة تدقيق المواد :

الرطوبة المثلي :

قيمه البركتور :

مرفق ☐

تصنيف المواد

غير مرفق ☐

رقم الاختبار	رقم المحطة		نوعية المواد	نسبة الدك	نسبة الرطوبة	النتيجة	ملاحظات
	من محطة	الى محطة					

التاريخ : / /

التوقيع :

راسب ☐

ناجح ☐

النتيجة :



ملاحظات

تعليمات المهندس الاستشاري :

غير موافق ☐

موافق ☒

التوقيع :

التاريخ : / /

مندوب المقاول :

تم الاستلام :

1

FIELD DENSITY TEST RESULT (by Sand Cone) ASTM D 1556

Client	شركة طرق الرياض للمقاولات	Sample ID.	Soil-PRO-240463/1
Project name	تنفيذ اعمال البنية التحتية	Work Order	-
Location Details	جدة - حي الأمير فواز - مخطط تلال الغروب	Report No.	PRO-240463/1
Sample Description *	T.O.E Sub Grade Block 10	Sample receiving Date	27/2/2024
Test At	Site	Date Tested	27/2/2024
Tested by	Abdullah	Report Date	27/2/2024
Temp./Humidity	30° C / 41%	Sample By	-

A GENERAL INFORMATION			
Field Sample No.	1		
Sta. & Ref Center	ST. 145		
Sta. to Sta. Represented	ST. 112.5 to ST 162.5		
Dept Hole / Layer cm	15		
B MOISTURE CONTENT			
01. Can No.	C-1		
02. Can Weight g	44.2		
03. Can + Wet Soil g	435.9		
04. Can + Dry Soil g	411.1		
05. Weight Water g	24.8		
06. Wt. Dry Soil g	366.9		
07. % Water Content	6.8		
08. % Avg. Water Content	6.8		
C FIELD DENSITY			
09. Wt. Sand + Con. before Test	7000		
10. Wt. Sand + Con. After Test	2002		
11. Total Soil From Hole g	5480		
12. Sand to Fill Hole + Cone g	4998		
13. Sand To Fill Cone	1556		
14. Sand To Fill Hole g	3442		
15. Unit Wt. Sand g/cc	1.390		
16. Gross Vol. Of Hole cc	2476		
17. Wt. Ret. 3/4" From Hole g			
18. Vol. Ret. 3/4" From Hole cc			
19. Vol. Pass From Hole cc			
20. Wet. Unit Wt. g/cc	2.213		
21. Dry Unit Wt. g/cc	2.073		
22. % Compaction	95.6		
23. Minimum Compaction Required %	95%		
D DATA FROM LABORATORY TEST REF - MDD# DATE :			
24. Maximum Dry Density Std. / Modified g/cc	2.168		
25. Optimum Moisture Content %	7.5%		
E REMARKS			
PASS			

Designation	Technician	Lab. Eng.
Name		
Signature		
Date		

The lab is responsible of all information provided in this report , unless this information is given by the client.

* These results are for the tested materials and tested hole only.

The lab is not responsible of sampling, sample is tested as received.

The report will not be re issued until authorized by the lab management, Lab is not responsible about the sample after two weeks of the test respoort date.

+++++++ End Of Report ++++++



BLOCK 10

المملكة العربية السعودية
إمارة جدة
الإدارة العامة لشؤون التخطيط والتطوير



المطور / شركة سافى الحامرية



شركة
سافى الحامرية
Savy Alhamrah Co.

الاستشارى العام / الأبنية للاستشارات الهندسية



الأبنية للاستشارات الهندسية
Al-Bina Engineering Consultants
مهندسين - مخططين - معماريين
Architects - Planners - Engineers

الاستشارى / مكتب روك للاستشارات الهندسية



مكتب روك للاستشارات الهندسية
Office Ramak For Engineering Consultancy
تصميم - إشراف - تنفيذ عمالي - إدارة مشاريع
Design - Supervision - Execution - Project Management

المقاول / شركة طرق الرياض للمقاولات



شركة طرق الرياض للمقاولات
RIYADH ROADS CONTRACTING CO.

الناقص

P.N:

PLAN

